	Delivery Tracker						Ann Van Obelida aban and 1277 and 1277	<b>L</b>
Proje	Project Name	Local Authority	Project Status (Live or Completed)	Date Application Approved	Funding Awarded	Expected Project Completion Date	Any Key Obsticles that could Affect Completion Date	Date(s) Grant Funding will be claimed and how much per Claim
•	St Neots FHSF	HDC	Live	01 September 2020	£ 3,100,000.00	31 March 2024	This was initially dealyed due to Covid 19 restrictions. Preliminary Design commenced in Autumn 2021 with a team of Cambridgeshire County Council (CCC) undertaking the PM role and WSP as Design Consultants. Preliminary design now complete and about to commence Detailed Design in September 2022 and Procurment thereafter. While target date for completion remains spring 2024 there may be need to adjust this target. We anticipate any significant change will become clearer in the coming	Spring 2023: will claim 30% of funds. Summer 2023: will claim 30% of funds Autumn 2023: 40% of funds
2	St Ives Footfall Cameras	HDC	99% complete	01 September 2020	£ 42,400.00	30 November 2022	months. This project has been implemented and almost complete	Final claim made by 31st October 202
3	Huntingdonshire Feasibility Development Work	HDC	99% complete	01 September 2020	£ 300,000.00	30 November 2022	99% complete. The Three Masterplans for the Market Towns are at Draft Stage. These are currently being consulted upon across each of the three towns, Ramsey, Huntingdon and St Ives. Target date for final engagement feedback is 28th October 2022.	Final claim made by 31st October 202
•	Wisbech Market Place Improvements	Wisbech TC	Completed	01 September 2020	£ 200,000.00		Tecasion of John Gelder, EVEL	
5	Whittlesey Interactive Flood Signs Whittlesey Heritage Centre	FDC Whittlesey TC	Completed Live	01 September 2020 01 November 2020	£ 57,500.00 £ 500,000.00	19 October 2022	Operational	Project Change Request received (CA
7	Whittlesey Heritage Walk Chatteris Town Centre Renaissance	FDC Chatteris TC	95% complete Live	01 November 2020 01 November 2020	£ 218,169.00 £ 92,000.00		Video & Mayoral launch October 22	Board - September 2022)
•	Fund Ely Town Centre Covid-19 Recovery	ECDC	95% complete	01 November 2020	£ 105,000.00	30 September 2022	None	£40,784 left to claim, dates to be
10	Ely Digital Connectivity	ECDC	Live	01 November 2020		28 February 2023	None	confirmed £22,630 left to claim, dates to be
11	Ely Evidence Strategy	ECDC	Completed	01 November 2020	£ 20,000.00		Not Applicable	confirmed
12	Soham Town Centre Covid-19 Recovery Soham Digital Connectivity	ECDC	Live	01 November 2020 01 November 2020		31 March 2023 31 March 2023	None	£45,810.56 left to claim, dates to be confirmed £44,000.00 left to claim, dates to be
14	,					31 March 2023		confirmed
15	Soham Evidence Strategy Ely Steeple Row	ECDC ECDC	Completed Live	01 November 2020 01 November 2020	£ 20,000.00 £ 96,000.00	31 March 2023	Not Applicable None	£96,000.00 left to claim, dates to be confirmed
L6 L7	Market Trader Pop Ups Modern Waste Solutions	HDC HDC	95% complete Completed	01 January 2021 01 January 2021	£ 35,000.00 £ 66,348.00	30 November 2022	95% complete but final claim still to be made	Final claim made by 31st October 202
18	Modern Simplified Street Furniture Replacement Public Toilets	HDC HDC	95% complete 95% complete	01 January 2021 01 January 2021	£ 45,000.00 £ 260.000.00		95% complete but final claim still to be made 95% complete but final claim still to be made	Final claim made by 31st October 202 Final claim made by 31st October 202
	Parklets Beyond Barriers Sites for SMEs	HDC HDC	95% complete 95% complete	01 January 2021 01 January 2021	£ 206,000.00	30 November 2022 30 November 2022	95% complete but final claim still to be made 95% complete but final claim still to be made	Final claim made by 31st October 202 Final claim made by 31st October 202
22	Town Walks Places To Dwell	HDC HDC	95% complete 95% complete	01 January 2021 01 January 2021		30 November 2022 30 November 2022	95% complete but final claim still to be made 95% complete but final claim still to be made	Final claim made by 31st October 202 Final claim made by 31st October 202
24	Bicycle Kitchen (now part of project Cycle Storage Infrastructure	HDC HDC	95% complete 95% complete	01 January 2021 01 January 2021	£ 15,000.00		95% complete but final claim still to be made 95% complete but final claim still to be made	Final claim made by 31st October 202 Final claim made by 31st October 202
26	Electric Vehicle Charging Infrastructure	HDC	95% complete	01 January 2021	£ 89,500.00	30 November 2022	This project is 95% complete but still to claim final funds. Given the success of this project and the increasing need for EV and similar energy efficiency interventions, HDC is currently considering, subject to HDC agreement, adding a further phase of EV chargingproject through re-allocating the underspend of funds from other completed projects	Final claim made by 31st October 202
27	Smarter Towns	HDC	Live	01 January 2021	£ 91,300.00	30 June 2023	This project is still live. Due to limited staff resources it has been difficult to progress this particular. Recent recruitment to the HDC Market Towns Programme (MTP) team means that this project will be delivered but requires an extension until June 2023	1st Claim (50%) in January 2023. Second claim (50%) by March 31st 202
	Wayfinding and Information	HDC	Live	01 January 2021	£ 200,000.00		This project had been progressed significantly but was paused by the previous HDC administration, however it is highly likely that this project will be re-commenced in Autumn 2022 with an anticipated completion date of June 2023	1st Claim (50%) in January 2023. Second claim (50%) by March 31st 202
30	Wisbech Footfall Counters Wisbech Shop Watch Radio Scheme	Wisbech TC Wisbech TC	Completed Completed	01 January 2021 01 January 2021		28 February 2022 28 February 2022		
31	Wisbech Business Capital Grants	FDC	95% Complete	01 January 2021	£ 124,331.00	30 November 2022	Minor sums available to distribute	Final claim made by 31st October 202
32	Scheme Whittlesey Business Capital Grants	FDC	95% Complete	01 January 2021	£ 124,331.00	30 November 2022	Minor sums available to distribute	Final claim made by 31st October 202
33	Scheme March - FHSF	FDC	Live	01 January 2021	£ 900,000.00	31 July 2024	Project progressing on track	March 2023 - claim for full sum
34	Fenland District Civil Parking	FDC	Live	01 January 2021	£ 400,000.00	31 March 2024	Signs & lines audit completed	(£900,000) Claim dates to be confirmed for full
35	Enforcement  Ely Wayfaring and Digital Signage	ECDC	Live	01 January 2021	£ 240,000.00	28 February 2023	None	sum (£400,000) £10,468 claimed (August 2022). £229,532 left to claim, dates to be
36	Ramsey - Great Whyte Civic and Business Hub	HDC	Live	01 March 2021	£ 300,000.00	28 February 2023	Structural Engineer recently recommended pilling building floor, may delay completion by 4 weeks	confirmed £190,000 claimed (August 2022). £110,000 left to claim, dates to be
37	Ramsey Pedestrianisation Zone	HDC	Live	01 March 2021	£ 295,000.00	30 June 2024	HDC has made an application to CPCA Local Growth Fund for a Great Whyte Enhancements project which will include the delivery of of a Market Produce Hub and this Pedestrianisation project. These two elements will add significantly to the regeneration of the Great Whyte. As such we anticipate that the actual roll out of this project is likely to be over the 2023/24 period. Recognising potential delays etc. procuring construction contractors, supplies and materiasl) it would be prudent to set a final date for completion to June 2024	confirmed  1st Claim £100k by September 2023.  2nd Claim £195k by June 2024.
38	Wisbech Water Park	FDC	Completed	01 March 2021	£ 147,500.00	15 August 2022	Opened on 15 August 2022	August 2022 - whole grant award claimed
39	Chatteris Local Skills Development	MetalCraft Ltd	90% Complete	01 March 2021	£ 36,179.00	30 November 2022	All computer equipment has arrived but won't be installed until either September or October after West Suffick College has taken occupancy of the building and fitted out the classrooms. Furniture has started to arrive and will all be delivered by 31 August, so completion not far away!	£3,939 left to claim (expected Octobe 2022).
11	Chatteris Museum & Community Space		Live	01 June 2021		31 January 2024	Because of the impact of the COVID-19 pandemic on the costs of materials and labour, there is likely to be a significant shortfall in the amount of funding currently available to deliver the entire project as envisaged at the time that the project specification was produced and submitted CPCA will explore what funding options might be available to bridge the agree project as envisaged at the time that the project specification was produced and submitted CPCA will explore what funding options might be available to bridge the gain funding. If unsuccessful, Chatteris Town Council will explore making amendments to existing project specification, Central to the project has been the purchase of the former Barclays Bank building which has been achieved. Listed building planning consent is awaiting approval. Building contractors have been appointed in readiness to start work on museum building in September 2022 and forecast to finish in February 2023. Museum grand opening planned for September 2023. Residential flats available for rental at town council offices in January 2024.	Total grant defrayed £367,844 (2 claims paid so far totalling £359,993.6 claim 3 for £1,200 and claim 4 for £6,650 submitted for payment). £403,977 left to claim. Potential funding pp of £6,600,000 against original scope.
12	Ely CCTV Network Expansion	ECDC	Live	01 November 2021	£ 120,000.00		Have just started the procurement process but still anticipating the completion date to be 31.3.23	£120,000 to be claimed, dates to be confirmed
13	Ely Town Centre Capital Investment Fund	ECDC	Live	01 November 2021	£ 100,000.00		None	£100,000 left to claim, dates to be confirmed
14	Ely Street Furniture Upgrades	ECDC	Live	01 November 2021	£ 124,000.00		None	£124,000 left to claim, dates to be confirmed
15	Soham Agritech Business Centre	ECDC	Live	01 January 2022	£ 145,000.00	31 July 2023	NIAB Project, with reported delay in planning permission being granted. So project yet to start	£55,854 claimed (August 2022). £89,146 left to claim, dates to be confirmed.
16	Soham Station 'Spencer Mill' Business Centre	ECDC	Live	01 January 2022	£ 325,000.00	31 July 2023	Unfortunately there were significant delays in applicant receiving paperwork from CPCA, which delayed the project start date considerably. As this is holiday season, engaging professionals such as Architects continues to be a challenge and may cause slight delay in submission of	£100,000 claim (August 2022). £225,000 left to claim, dates to be confirmed.