LEP Name

Greater Cambridge and Peterborough LEP

This Quarter:

Q2_1920

	This	15-17			Financial Y				Total
Housing	Quarter		17-18	18-19	19-20	20-21	21-22		
Houses Completed	0	200	200	0	0	0		-	400
Forecast for year	868	200	200	628	868	870	7,309		10,075
Progress towards forecast	0%		100%	0%	0%	0%	-		4%
Jobs									
Jobs Created	0	61	461	0	0	0	100	100	522
Apprenticeships Created*	0	0	0	0	0	0		1	0
Jobs including Apprenticeships	0	61	461	0	0	0			522
Forecast for year	25	-51	280	641	25	325	5,905		7,227
Progress towards forecast	0%		165%	0%	0%	0%	0%		7%
Skills									
Area of new or improved floorspace	0	440	2,972	432	0	0		0	3,844
Area of new or improved floorspace (m2)	0	440	2,972	432	0	0	. 0	9	
Area of new or improved floorspace	- 7					0.76		9	3,844 2,582 149%
Area of new or improved floorspace (m2) Forecast for year	0		2,142	0	0	0	0		2,582
Area of new or improved floorspace (m2) Forecast for year Progress towards forecast	0	440	2,142 139%	0	0	0	0	9	2,582 149%
Area of new or improved floorspace (m2) Forecast for year Progress towards forecast Number of New Learners Assisted	0	440	2,142 139% 1,198	0	0	0	0	9	2,582 149% 1,198
Area of new or improved floorspace (m2) Forecast for year Progress towards forecast Number of New Learners Assisted Forecast for year	0 0 179	440	2,142 139% 1,198 125	0 - 0 181	0 - 0 179	0 - 0 267	0 - 300	8	2,582 149% 1,198 1,052
Area of new or improved floorspace (m2) Forecast for year Progress towards forecast Number of New Learners Assisted Forecast for year Progress towards forecast	0 0 179	440	2,142 139% 1,198 125	0 - 0 181	0 - 0 179	0 - 0 267	0 - 300	8	2,582 149% 1,198 1,052
Area of new or improved floorspace (m2) Forecast for year Progress towards forecast Number of New Learners Assisted Forecast for year Progress towards forecast Transport	0 0 179 0%	0 0	2,142 139% 1,198 125 958%	0 - 0 181 0%	0 - 0 179 0%	0 0 267 0%	300		2,582 149% 1,198 1,052 114%

	Pr	roject RAG Rat	tings						
Pre	vious Quar	Whis Quarter		Previous QuarterThis Quart					
Project Name	Q1_1920	Q2_1920	Project Name	Q1_1920	Q2_1920				
Whittlesey Acess Phase 1 King's D	- 8	R							
Ely Southern Bypass	G	G			0.00				
Bourges Boulevard Phase 1	G	G	(4)						
Bourges Boulevard Phase 2	G	G	0.00	0.00	2+3				
A47/A15 Junction 20	G	G	4						
Wisbech Access Stategy	A	R	(*)						
TWI (The Welding Institute) Expans	G	G							
Technical and Vocational Centre, Al			-		-				
Agri-Tech Growth Initiative	G	6			000				
Cambridge Biomedical Innovation C	G	â.	-		-				
Haverhill Innovation Centre	N/A	N/A		100					
Peterborough Regional College Foo	AG	II G							
Growing Places Fund Extension	G	6							
Highways Academy	G	G							
CITB Construction Academy	G	6	545	0.00					
EZ Plant Centre Alconbury	G	G							
Signpost to Grant	G	G		0.00					
Medlech Accelerator	G	G							
Lancaster Way Phase 1 Loan	G	G							
Lancaster way Phase 2 Loan	G	G							
Lancaster way Phase 2 Grant	AG.	AG		-	-				
Manea & Whittlesea Stations	G	G G							
M11 J8	AG	AG							
Terraview Loan	AG	AG	-	5 ± 5					
Soharn Station	AG	AG	100						
Haverhill Epicantre	AG	AG	0.00	242					
Forecast	N/A	N/A							
Capital Growth Grant Scheme	6	G							

Growth Deal Performance

Area lead comments

					Fina	ncia	al Progress								
LGF Award		2015-16 £21,100,000						18-19 £16,705,458	19-20 £15,875,348		20-21 £35,737,637		,	Total 2148,708,609	
				***		Financial Year								Total	
LGF Outturn	3	This Quarter			15-17		17-18		18-19		19-20		20-21		Total
Actual	£			3	161	٤		£	3,996,968	£	-	£	-	£	3,996,968
Forecast for year	£	47,657,014		£	26,782,975	£	-	£	-	£	47,657,014	£		£	74,439,989
Progress towards forecast		0%					*				0%				5%
LGF Expenditure															
Actual	£	580,097		£	37,238,889	£	13,100,800	£	16.876.608	3	700.097	£		£	67,916,394
Forecast for year	£	20,458,275		£	35,205,388	٤	34,227,807	£	13,123,009	£	20,458,275	£	43.694.130	£	146,708,609
Progress towards forecast		3%					38%		129%		3%		0%		46%
Non-LGF Expenditure															
Actual	£			£	11,050,401	٤	22,676,132	£	682,302	£		£		£	34,408,835
Forecast for year	£	14,730,070		£	10,941,645	٤	6.627.615	£	7.320.385	£	14,730,070	£	2.167.855	£	41,787,570
Progress towards forecast		0%			not positive.		342%		9%		0%		0%		82%
Total LGF + non-LGF Expen	ditur	è													
Actual	£	580,097		£	48,289,290	£	35,776,932	£	17,558,910	£	700,097	£	*.	£	102,325,229
Forecast for year	£	35,188,345		£	46,147,033		40.855,422		20,443,394		35,188,345		45,861,985	£	188,496,179
Progress towards forecast	-	2%		-		1	+88%	-	+86%	U	+2%		+0%	-	54%

Contractual Commitments (manual entry)												
		15-17		17-18		18-19		19-20		20-21	Total	
Forecast	£	36,150,465	٤	37,672,942	£	9,791,569	£	42,635,358	£	20,458,275	£	146,708,609
Actual	£	69,484,564	£	4,845,000	£	300,000	£	23,367,000	£		E	97,996,564
** · · · · · · ·		- CORC		OTRAL		20/20/		46.02		4 00000		mmar

Q2 19/20 - we have started works on the Haverhill Research Park - ground breaking press opportunity 6 December with the Mayor.

We have worked on the financials in the BEIS report going back to 2015 to ensure the figures are correct. We have completed the monthly/quarterly figures and have to update the individual projects.

We have a contract being finalised for the Wisbech Access Strategy and the Kings Dyke project are submitting a change request in the next week for a revised timeline and although they are showing red as a risk this is being actively managed 3rd round of LGF applications has resulted in a pipeline of over £60m.

Section 151 Officer Approved

Robert Emery (S151 Officer for the Business Board)

Signature

29/11/2019

Accountable Body Head of Paid Services Approval
Name John T. Hill (Director of Business & Skills, Cambridgeshire and Peterborough Combined Authority)

Signature

29/11/2019