

HDA Delivery Programme	24/02/2020										
Scheme Name	Ward	Net Affordable	Market homes	Total homes	Delivery	Committee	Approval date	Planning Submitted	Planning Granted	Est. SOS	Practical Completion
BUILD COMPLETE											
Uphall Road	Romsey	2	0	2	E & F	HSC	Mar-15	Aug-16	Dec-16	Jun-17	Jan-18
Nuns Way & Wiles Close	Kings Hedges	10	0	10	Tender	HSC	Mar-15	Aug-16	Jul-17	Jan-19	Aug-19
Ditchburn Place Community Rooms	Petersfield	2	0	2	Tender	S & R	Sep-18	Aug-18	Nov-18	Jan-19	Sep-19
Sub total		14	0	14							
ON SITE											
Anstey Way	Trumpington	29	0	56	CIP	HSC	Mar-17	Jan-18	Jul-18	Oct-18	Apr-20
Mill Road	Petersfield	118	118	236	CIP	S & R	Nov-17	Dec-17	Jun-18	Aug-18	Sep-21
Colville Garages	Cherry Hinton	3	0	3	CIP	HSC	Sep-17	Sep-18	Nov-18	May-19	Jul-20
Queens Meadow	Cherry Hinton	2	0	2	CIP	HSC	Jun-17	Dec-17	Jul-18	May-19	May-20
Markham Close	Kings Hedges	5	0	5	CIP	HSC	Jan-18	May-18	Oct-18	May-19	Aug-20
Gunhild Way	Queen Ediths	2	0	2	CIP	HSC	Jan-18	Jul-18	Oct-18	May-19	Aug-20
Wulfstan Way	Queen Ediths	3	0	3	CIP	HSC	Sep-17	Oct-18	Jan-19	May-19	Jul-20
Ventress Close	Queen Ediths	13	0	15	CIP	HSC	Mar-17	Sep-18	Mar-19	Oct-19	Feb-21
Kingsway Medical Centre	Arbury	4	0	4	E & F	HSC	Sep-17	Sep-18	Apr-19	Nov-19	Aug-20
Cromwell Road	Romsey	118	177	295	CIP	S & R	Mar-18	Mar-19	Jun-19	Dec-19	Sep-22
Akeman Street	Arbury	12	0	14	CIP	HSC	Jun-18	Apr-19	Jul-19	Oct-19	Nov-20
Sub total		309	295	635							
PLANNING APPROVED											
Kendal Way	East Chesterton	2	0	2	TBC	HSC	Mar-15	Aug-16	Feb-17	Nov-20	Nov-21
Colville Phase 2	Cherry Hinton	49	0	69	CIP	HSC	Jan-19	Jul-19	Dec-19	Jul-20	Jan-22
Sub total		51	0	71							
SUBMITTED FOR PLANNING											
Tedder Way	Arbury	2	0	2	TBC	HSC	Mar-15	Mar-17	Mar-20	Aug-20	Aug-21
Clerk Maxwell Road	Newnham	14	21	35	S106	HSC	Jan-19	Dec-19	Jun-20	Sep-20	Oct-21
Meadows and Buchan	Kings Hedges	106	0	106	CIP	HSC	Jan-19	Dec-19	Jun-20	Sep-20	Feb-22
Campkin Road	Kings Hedges	50	0	75	CIP	HSC	Jul-19	Nov-19	Mar-20	Oct-20	Aug-22
Sub total		172	21	218							
GRAND TOTAL		546	316	938							

Progress to 500 Starts on Site	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23
Starts by year	2	132	189	223	0	0
Cumulative total	2	134	323	546	546	546

Progress to 500 Completions	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23
Completions by year	2	0	12	73	291	168
Cumulative total	2	2	14	87	378	546