

Affordable Housing Grants

Scheme Name	Provider / Lead Partner	Local Authority	No. of units funded	Start on Site Date	Final Completion Date	Actual Completions to Date	CPCA Funding	Paid to Date
Soham	PGH	East Cambs	8	01/09/2017	31/08/2018	8	£ 120,000	£ 120,000
Littleport	CHS	East Cambs	5	01/08/2017	18/11/2018	5	£ 97,500	£ 97,500
Victoria Way, Melbourn	CHS	South Cambs	8	01/08/2017	30/06/2019	8	£ 133,000	£ 133,000
Willingham	CKH	South Cambs	15	31/03/2018	15/07/2019	15	£ 525,000	£ 525,000
Burwell	Hastoe	East Cambs	8	15/02/2018	19/12/2019	8	£ 330,000	£ 330,000
Perkins, Phase 1, Newark Road, Peterborough	CKH	Peterborough	54	31/10/2018	30/06/2020	54	£ 1,700,000	£ 1,700,000
Snowley Park	CKH	Fenland	24	01/10/2017	09/12/2019	24	£ 150,000	£ 150,000
Belle Vue Stanground	Medesham	Peterborough	21	31/05/2019	14/02/2020	21	£ 735,000	£ 735,000
Luminus HDC Sites	Chorus (Luminus)	Huntingdonshire	14	27/01/2020	31/03/2023	13	£ 618,800	£ 464,100
Crowland Road, Peterborough	Medesham	Peterborough	25	31/07/2019	19/06/2020	25	£ 875,000	£ 875,000
Drake Avenue, Peterborough	CKH	Peterborough	33	19/01/2021	28/02/2023		£ 1,430,154	£ 715,077
Whaddon Road, Meldreth	Settle (NHH)	South Cambs	5	23/11/2020	28/03/2022	5	£ 215,000	£ 215,000
94 Great Whyte, Ramsey	Platform Housing	Huntingdonshire	15	17/03/2020	30/11/2021	15	£ 600,000	£ 600,000
Middlemoor Road, St Mary's, Ramsey	(ex-Chorus) (Luminus)	Huntingdonshire	11	25/03/2021	31/03/2023		£ 509,000	£ 254,500
Weald/Manderville Place, Brampton	Heylo	Huntingdonshire	22	31/01/2018	31/06/2021	22	£ 819,800	£ 819,800
Alconbury Weald, Parcel 4, Ermine Street, Alconbury Weald.	CKH	Huntingdonshire	7	01/02/2020	31/10/2020	7	£ 245,000	£ 245,000
Brampton Park, Brampton, Hunts	ReSI	Huntingdonshire	6	01/02/2020	30/09/2020	6	£ 270,002	£ 270,002
St Thomas Park, Ramsey, Hunts (Linden Homes)	Heylo/Linden Homes	Huntingdonshire	10	01/01/2020	30/03/2021	10	£ 476,997	£ 476,997
Harriers Rest, (Lawrence Rd) (7) Wittering & Sandpit Road, Thorney, Peterborough (8) & Cromwell Fields, Bury, Hunts (6)	Heylo/Larkfleet	Fenland/ Peterborough/Hunts	32	01/02/2020	01/04/2023	23	£ 1,367,766	£ 846,866
Roman Fields, Paston, Peterborough.	Keepmoat	Peterborough	23	01/01/2018	01/09/2022	23	£ 1,000,500	£ 954,489
JMS, Damson Drive, Peterborough, PE1	Keepmoat	Peterborough	10	09/02/2018	14/04/2021	10	£ 412,998	£ 412,998
Roman Fields, Paston, Peterborough.	Heylo	Peterborough	20	01/01/2018	01/08/2020	20	£ 645,000	£ 645,000
Alconbury Weald, Parcel 6, Alconbury.	MAN GPM	Huntingdonshire	94	07/01/2021	30/09/2023	39	£ 4,425,000	£ 2,212,500
Wicken, East Cambridgeshire	Cambridge Housing Society	East Cambs	16	31/03/2020	31/10/2021	16	£ 640,000	£ 637,666
More's Meadow, Great Shelford, All Angels Park, Highfields, Caldecote.	CLT/Parochial Charity	South Cambs	21	13/01/2021	31/03/2023		£ 1,008,000	£ 504,000
HUSK sites (5 infill sites)	CKH	Peterborough	19	22/03/2021	31/10/2023		£ 665,000	£ 332,500
Sandpit Road, Thorney, Peterborough	Heylo/Larkfleet	Peterborough	5	01/02/2020	01/05/2022	5	£ 237,804	£ 209,805
PFP HDC Sites, Phase 2	Chorus (Luminus) PFP	Huntingdonshire	15	05/03/2021	31/03/2023	14	£ 749,000	£ 374,500
Heylo 4 sites, Bayard Plaza (11), Pemberton Park (10), Alconbury Weald (2) & Judith Gardens (8)	Heylo	HDC,PCC, ECDC	31	01/01/2021	31/12/2022	31	£1,272,000	
Heylo - Roman Fields, Phase 2, Paston.	Heylo	PCC	30	01/01/2020	31/10/2023		£1,006,173	
Alconbury Weald	Rentplus	Huntingdonshire	22	01/01/2019	31/05/2021	22	£989,325	£989,325.00
24 High Street, Wisbech	FDC	FDC	6	01/04/2022	31/03/2024		£210,000	
Heylo Allison Homes/Keepmoat, Paston site	Heylo - Allison Homes & Keepmoat	PCC, FDC, HDC	46	01/01/2020	30/11/2023		£1,656,000	
			686			454	£ 26,382,818	£ 17,080,673

Loan or other Toolbox Investments

Net Drawdown

Haddenham CLT (Loan)	ECTC/PGH	East Cambs	19	05/09/2019	31/03/2023	19	£ 6,500,000	£ 1,463,408
Ely MOD Site (Loan)	ECTC/PGH	East Cambs	15	31/07/2019	31/03/2023	15	£ 24,400,000	£ 8,774,267
Alexander House (Forehill) Ely (Loan)	Laragh Developments	East Cambs	4	07/01/2020	07/02/2022	4	£ 4,840,000	£ -
Linton Road, Great Abingdon (Loan)	Laragh Developments	South Cambs	7	28/02/2020	13/12/2021	7	£ 5,780,000	£ -
Histon Road, Cambridge (Loan)	Laragh Developments	Cambridge City	10	08/04/2020	07/05/2023		£ 9,647,000	£ 6,943,625
Sub-total Loan book Investments			55				£ 51,167,000	£ 17,181,300

Programme Totals			741			499	£	77,549,818	£	34,261,973
------------------	--	--	-----	--	--	-----	---	------------	---	------------

Scheme Name	Provider / Lead Partner	Local Authority	No. of units funded	Start on Site Date	Final Completion Date	Actual Completions to Date	CPCA Funding	Paid to Date
Wisbech Road, March	SAGE	FDC	118	31/03/2022	31/10/2023		£5,248,700.00	£3,936,525.00
Stanground, Peterborough	CKH	PCC	26	31/03/2022	31/03/2024		£1,170,000.00	£585,000.00
British Sugar Way, Oundle Road, Peterborough	CKH	PCC	70	01/12/2021	31/03/2024		£2,830,000.00	£1,415,000.00
Perkins, Phase 2, Newark Road, Peterborough	CKH	PCC	96	10/09/2021	31/08/2023		£3,740,000.00	£1,870,000.00
Great Haddon, London Road, Yaxley, Peterborough.	CKH	PCC	49	14/03/2022	30/11/2024		£1,886,500.00	£943,250.00
Northminster, Peterborough	PIP	PCC	315	14/03/2022	31/01/2024		£12,521,250.00	£4,762,126.00
14-16 High Street, Girton, Cambridge. CB3 0PU	Girton TP	SCDC	15	02/08/2021	31/01/2023		£675,000.00	£337,500.00
Heylo - 2 sites SN Developments & Larkfleet	Heylo	PCC, ECDC, FDC	27	30/09/2021	31/03/2023		£1,209,000.00	
TOTALS			716				£29,280,450.00	£13,849,401.00