

<b>Agenda Item 6</b>	<b>Appendix</b>
<b>Affordable Housing Programme – Update on Implementation</b>	<b>2</b>

## Appendix 2 - Approved and Started on Site Schemes period April 2021 to March 2022.

Scheme Name	Provider / Lead Partner	Local Authority	No. of units funded	Start on Site Date	Final Completion Date	Actual Completions to Date	CPCA Funding	Paid to Date
Wisbech Road, March	SAGE	FDC	118	31/03/2022	31/12/2024		£5,248,700.00	£3,936,525.00
Stanground, Peterborough	CKH	PCC	26	31/03/2022	28/11/2024		£1,170,000.00	£585,000.00
British Sugar Way, Oundle Road, Peterborough	CKH	PCC	70	01/12/2021	30/09/2024	36	£2,830,000.00	£1,415,000.00
Perkins, Phase 2, Newark Road, Peterborough	CKH	PCC	96	10/09/2021	29/09/2023	43	£3,740,000.00	£1,870,000.00
Great Haddon, London Road, Yaxley, Peterborough.	CKH	PCC	49	14/03/2022	29/05/2025		£1,886,500.00	£943,250.00
Northminster, Peterborough	CKH	PCC	315	14/03/2022	31/01/2024		£12,521,250.00	£9,390,937.00
14-16 High Street, Girton, Cambridge. CB3 0PU	Girton TP	SCDC	15	02/08/2021	01/06/2023	12	£675,000.00	£337,500.00
Heylo - 2 sites SN Developments & Larkfleet	Heylo	PCC,ECDC, FDC	27	30/09/2021	31/03/2024	10	£1,209,000.00	£414,000.00
<b>TOTALS</b>			<b>716</b>			<b>101</b>	<b>£29,280,450.00</b>	<b>£18,892,212.00</b>