

Affordable Housing Grants																		
Scheme Name	Provider / Lead Partner	Local Authority	No. of Units Enabled (Whole Scheme)	No. of units funded	Funding Approved Date	Start on Site Date	Start on Site - Units Claimed	First Handover Date (if known)	Final Completion Date	Actual Completions to Date	CPCA Funding	Paid to Date	RAG & Contracted (C)	Notes:	SOCIAL RENTED	RENTED	SHARED OWNERSHIP	
Soham	PGH	East Cambs	8	8	26/07/2017	01/09/2017	8	31/08/2018	31/08/2018	8	£ 120,000	£ 120,000	C	Completed			8	
Littleport	CHS	East Cambs	16	5	26/07/2017	01/08/2017	5	31/10/2018	18/11/2018	5	£ 97,500	£ 97,500	C	Completed			5	
Victoria Way, Melbourn	CHS	South Cambs	24	8	26/07/2017	01/08/2017	8	01/05/2019	30/06/2019	8	£ 133,000	£ 133,000	C	Completed			8	
Willingham	CKH	South Cambs	22	15	26/07/2017	31/03/2018	15	01/05/2019	15/07/2019	15	£ 525,000	£ 525,000	C	Completed			15	
Burwell	Hastoe	East Cambs	8	8	26/07/2017	15/02/2018	8	30/09/2019	19/12/2019	8	£ 330,000	£ 330,000	C	Completed			8	
Perkins, Phase 1, Newark Road, Peterborough	CKH	Peterborough	104	54	26/07/2017	31/10/2018	54	01/02/2020	30/06/2020	54	£ 1,700,000	£ 1,700,000	C	Completed			54	
Snowley Park	CKH	Fenland	37	24	26/07/2017	01/10/2017	24	31/05/2019	09/12/2019	24	£ 150,000	£ 150,000	C	Completed			24	
Belle Vue Stanground	Medesham	Peterborough	30	21	29/05/2019	31/05/2019	21	30/11/2019	14/02/2020	21	£ 735,000	£ 735,000	C	Completed			21	
Luminus HDC Sites	Chorus (Luminus)	Huntingdonshire	14	14	26/06/2019	27/01/2020	14	31/12/2020	31/05/2021	13	£ 618,800	£ 464,100	C	Funding agreement completed on 1st Feb and started on site, first claim 6/3/2020 for half of grant. Oak St, Stilton complete September 2020. Further 4 units completed 5/3/21. Second claim made for 25% - £154,700. 11/3/21. One plot outstanding other plots have been completed. 17/9/21.	14			
Crowland Road, Peterborough	Medesham	Peterborough	35	25	31/07/2019	31/07/2019	25	01/06/2020	19/06/2020	25	£ 875,000	£ 875,000	C	Completed Jun 2020			25	
Drake Avenue, Peterborough	CKH	Peterborough	33	33	31/07/2019	19/01/2021	33	01/09/2022	01/09/2022		£ 1,430,154	£ 715,077	C	GFA signed. Contractors on site preparing site & SOS. 19/1/21. First claim in 15/3/21.			33	
Whaddon Road, Meldreth	Settle (NIH)	South Cambs	5	5	09/10/2019	23/11/2020	5	30/09/2021	30/10/2021		£ 215,000	£ 107,500	C	First grant draw down made 1/12/2020. Paid 1st drawdown 23/12/20.			4	
94 Great Whyte, Ramsey	Platform Housing	Huntingdonshire	32	15	11/11/2019	17/03/2020	15	30/06/2021	30/11/2021	3	£ 600,000	£ 300,000	C	SOS 17th March 2020. £300,000 paid in grant draw down			15	
Middlemoor Road, St Mary's, Ramsey	Places For People (ex-Chorus) (Luminus)	Huntingdonshire	11	11	13/01/2020	25/03/2021	11	31/01/2022	31/01/2022		£ 509,000	£ 254,500	C	SOS due on 25/3/2021. 8/3/21. 3 milestone payments requested. 21/4/21. GFA signed 2/8/21. 1st claims recd 10/9/21.	8		3	
Bretton Court, Bretton Centre	Medesham	Peterborough	45	45	11/11/2019	16/09/2020	45	30/09/2022	30/09/2022		£ 1,687,500	£ -	C	Potential option for demolition & new devt being considered. Asbestos work & strip out commenced 16/9/20, with the purpose of refurb or demolition. GFA final signed 25/8/21.			45	
Alconbury, Alconbury Weald/ Manderville Place, Brampton	Heylo	Huntingdonshire	22	22	13/01/2020	31/01/2018	22	20/06/2020	31/6/2021	20	£ 819,800	£ 819,800	C	GFA signed 14/5/20. Units partially completed. 18 units from Alconbury Weald and 4 from Manderville Place. 22 units in total. 4 Manderville sold, 11 from AW 7/10/2020. Paid invoice 22/12/20. 16 built and complete, sale in September 21. 10/8/21			22	
Alconbury Weald, Parcel 4, Ermine Street, Alconbury Weald.	CKH	Huntingdonshire	13	7	09/03/2020	01/02/2020	7	30/09/2020	31/10/2020	7	£ 245,000	£ 245,000	C	Units completed 28th of September 2020. Claim form recd 19/10/2020.			7	
Brampton Park, Brampton, Hunts.	ReSI	Huntingdonshire	39	6	27/04/2020	01/02/2020	6	30/09/2020	30/09/2020	6	£ 270,002	£ 270,002	C	Completed			6	
St Thomas Park, Ramsey, Hunts. (Linden Homes)	Heylo/Linden Homes	Huntingdonshire	94	10	27/04/2020	01/01/2020	10	31/08/2020	30/03/2021	10	£ 476,997	£ 476,997	C	Completed docs to follow. 9 sold or STC. 1 reserved. All build complete. 7/10/20. Grant claim recd 16/3/21			10	
Whittlesey Green, Fenland/ Harriers Rest, (Lawrence Rd) Wittering & Sandpit Road, Thorney, Peterborough & Cromwell Fields, Bury, Hunts	Heylo/Larkfleet	Fenland/ Peterborough/Hunts	430	32	27/04/2020	01/02/2020	32	01/01/2021	01/04/2022	10	£ 1,367,766		C	completed by Aug 21, sale complete for Sandpit Road. 1 build Cromwell Fields, all build complete Oct/Nov 21. Harriers Rest completion Oct/Nov 21 and Mar 22. Whittlesey Green 6 built and sold, 1 STC and further 3 due to be built next year. 10/8/21			32	
Roman Fields, Paston, Peterborough.	Keepmoat	Peterborough	457	23	27/04/2020	01/01/2018	23	01/03/2022	01/06/2022	19	£ 1,000,500	£ 750,375	C	GFA completed 10/8/2020. Grant draw down recd, for 75% of the grant. Paid 1st claim 17/9/20. 6 sold 1/2/21. 19 sales and complete, 1b&c in July and 1 B & C in Aug 21, 2 B & C Jan 22. 10/8/21			23	
JMS, Damson Drive, Peterborough, PE1	Keepmoat	Peterborough	116	10	27/04/2020	09/02/2018	10	01/04/2021	14/04/2021	10	£ 412,998	£ 412,998	C	GFA completed 10/8/2020. Devt completion 14/4/21. Claim form recd, clawback has been deducted, grant claim in for £90k+, new amended final payment is £90,123. Total sum £412,998. Completed			10	
Roman Fields, Paston, Peterborough.	Heylo	Peterborough	457	20	22/06/2020	01/01/2018	20	01/07/2020	01/08/2020	20	£ 645,000	£ 645,000	C	Completed			20	
Alconbury Weald, Parcel 6, Alconbury.	MAN GPM	Huntingdonshire	94	94	22/06/2020	07/01/2021	94	30/06/2021	30/06/2022		£ 4,425,000	£ 2,212,500	C	Signed GFA 7/1/21, units started on site. 1st half of grant claim recd. Paid towards s/o units. 3/3/21. Other claim form in, to be paid week 8/3/21.		65	29	
Wicken, East Cambridgeshire	Cambridge Housing Society	East Cambs	16	16	09/11/2020	31/03/2020	16	30/09/2021	31/10/2021		£ 640,000		C	GFA ready for signing and finalising. 25/9/21			11	
More's Meadow, Great Shelford.	CLT/Parochial Charity	South Cambs	21	21	09/11/2020	13/01/2021	21	31/03/2022	31/03/2022		£ 1,008,000	£ 504,000	C	GFA signed on 12/11/21. Contractors appointed, finishing design and build, site being cleared & prepared. 13/1/21. 1st Grant claim recd. 15/3/21			21	
All Angels Park, Highfields, Caldecote.	Heylo	South Cambs	5	5	09/11/2020	01/04/2020	5	01/10/2021	01/10/2021		£ 247,999		C	Units already started on site. GFA signed 2/8/21			5	
HUSK sites (5 infill sites)	CKH	Peterborough	19	19	09/11/2020	22/03/2021	19	31/03/2022	31/03/2022		£ 665,000		C	GFA to be agreed, hoarding due up by Monday and letter of intent agreed with Mears. Signed GFA 25/8/21			19	
Sandpit Road, Thorney, Peterborough	Heylo/Larkfleet	Peterborough	5	5	09/11/2020	01/02/2020	5	01/05/2021	01/05/2021		£ 237,804		C	GFA signed on 12/1/21. Units will be sales complete Aug 21.			5	
PFH HDC Sites, Phase 2	Chorus (Luminus) PFP	Huntingdonshire	15	15	11/01/2021	05/03/2021	15	31/03/2022	30/04/2022	2	£ 749,000	£ 374,500	C	HCC to agree for monies to be given. 10 units have started on site, with the further 5 later this month. 5/3/21. 3 milestone payments requested. 21/4/21. GFA Signed 2/8/21. 1st grant claim recd, 10/9/21.		15		
Heylo 4 sites, Bayard Plaza, Pemberton Park, Alconbury Weald & Judith Gardens	Heylo	HDC,PCC, ECDC	60	60	15/03/2021	01/01/2021	60	31/03/2022	31/03/2022	2	£ 2,168,625		C	Approved at Committee, need to agree GFA and sign. 2 sold and complete in AW. 6 sales and completion in Sept 21. B & C 32. PP B&C end of 21, JG B&C - Dec 21, 5 S&C.			60	
Alconbury Weald	Rentplus	Huntingdonshire	22	22	15/03/2021	01/01/2019	22	31/03/2021	31/05/2021		£ 989,325		C	Approved at Committee, need to agree GFA and sign. GFA signed 30/9/21			22	
Programme Totals			2309	678			678			290	£ 26,094,770	£ 13,217,849				37	368	273
Loan or other Toolbox Investments																		
													Net Drawdown					
Haddenham CLT (Loan)	ECTC/PGH	East Cambs	54	19	27/06/2018	05/09/2019	19	30/06/2020	31/03/2023	14	£ 6,500,000	£ 4,599,123	C	Variation to facility completed, ongoing monthly drawdowns, first 14 affordable units completed. Market unit sales 7 completed, 7 others reserved some before PC and exchanging shortly.			17	
Ely MOD Site (Loan)	ECTC/PGH	East Cambs	92	15	28/11/2018	31/07/2019	15	30/11/2019	31/03/2023	15	£ 24,400,000	£ 21,863,830	C	Variation to facility completed, ongoing monthly drawdowns, all affordable units completed. 13 market unit sales received, 4 units reserved, 16 units rented out, all 15 affordable units preparing for sale/transfer			15	
Alexander House (Forehill) Ely (Loan)	Laragh Developments	East Cambs	25	4	26/06/2019	07/01/2020	4	31/01/2021	07/02/2022		£ 4,840,000	£ 4,153,373	C	First drawdown made 07/1/20, ongoing monthly drawdowns. Variation to facility completed. Market unit sales being reserved and 10 units exchanged, 4 additional affordable homes included, completion expected Dec 21.			4	
Linton Road, Great Abington (Loan)	Laragh Developments	South Cambs	15	7	27/11/2019	28/02/2020	7	31/03/2021	24/05/2022		£ 5,780,000	£ 3,754,625	C	Ongoing monthly drawdowns, variation to facility completed. All market units now reserved, 1 sold, 7 exchanged. 3 affordable units sold mid cons to SDC & 270k received, 4 units now First Homes, projected completion Nov 2021			2	
Histon Road, Cambridge (Loan)	Laragh Developments	Cambridge City	27	10	25/03/2020	08/04/2020	10	31/08/2021	07/05/2023		£ 9,647,000	£ 5,007,245	C	Ongoing monthly drawdowns, variation to facility completed. PC original target Oct 2022, now expected Jan 23.			7	
Sub-total Toolbox Investments			213	55			55				£ 51,167,000	£ 39,378,197				0	26	29
Programme Totals			2622	733			733			319	£ 77,261,770	£ 52,596,046				37	394	302